# Northeast Boundary Tunnel (NEBT) Tunnel Forum April 6, 2023

Moussa Wone, Vice President, DC Clean Rivers Project






- First Street Pumping Station
- T Street NW
- Florida Avenue NW
- R Street NW


# Agenda

- Northeast Boundary Tunnel (NEBT) Overview
- Resources about Flooding
- NEBT Commissioning Process
- Bryant Street APA Restoration Plan
- Construction Site Updates
  - First Street NW Pumping Station
  - T Street NW
  - Florida Avenue NW
  - R Street NW
- **NEBT Claims Process**
- Main Street Partnerships
- Outreach Team Contact Information
- Questions and Answers
- \* Please hold your questions until the end of the meeting.



# **dC** The CSO Problem and the Solution: What are we constructing? (Hadiah Jordan)






Resilient

# **CC** Northeast Boundary Tunnel Project (Hadiah Jordan)





Number Site	
1 CSO 019	
2 Mt Olivet Road	
3 W Street	
4 Rhode Island Avenue (n	ear Metro)
5 4 <sup>th</sup> Street	
6 1 <sup>st</sup> Street	
7 T Street	
8 Florida Avenue	
9 R Street	

**Construction Areas** 

Once the Northeast Boundary Tunnel is connected to the Anacostia River and First Street Tunnels, combined sewer overflows (CSO) to the Anacostia River will be reduced by 98 percent.

#### **Capture Rate of the Anacostia River Tunnel since 2018**

- 14.86 billion gallons of CSO
- 9,343 tons of trash

#### 6

### **CC** Resources (Hadiah Jordan)

### **DC Flood Task Force**

- Purpose: identify policies and projects to bolster flood readiness while equitably protecting the District's residents and economy from the damage that floods
- dcfloodtaskforce.org/

### **Resources for flooding**

- Customer service, claims, what to expect, etc.
- dcwater.com/flooding

### **DC Water Command Center**

By phone at 202-612-3400, email at <u>command.center@dcwater.com</u>, or by Tweet "@dcwater"

### **Backflow Preventor Program**

 Get Yours: dcwater.com/backwater-valve-information-and-rebate-programapplication





# **CCONTROL NEBT/FST Commissioning Plan:** (Harald Cordes)



- Plan to commission the Northeast Boundary Tunnel in Summer of 2023
- Timing is dependent on construction progress and weather
- Commissioning includes testing facilities, removing temporary bulkheads, and setting weirs, orifices, and gate positions to allow flow into the tunnel during rain events
- Work primarily performed from openings constructed in facilities (manholes and removable slabs)
- Updates will be provided as we get closer to the summer

Northeast Boundary Tunnel (NEBT) First Street Tunnel (FST)

## **dC** Bryant Street Alternative Parking Area Restoration Plan (Hadiah Jordan)

To address the loss of parking during construction, DC Water created temporary parking lots in two locations close to the sites—Bryant Street APA and LeDroit Park APA. When the NEBT construction is completed, the Bryant St APA will be restored to green space.







8

EGENI

Pyracantha Coccinea

PYCO

# **Construction Site & Traffic Updates** (Giuseppe Benevento & Matt Wolniak)



Resilient

# **CC** First St Pumping Station Construction Site: Work Overview (Giuseppe Benevento)




**Upcoming Work:** Working from a manhole in front of Mt. Bethel Baptist Church to repair a damaged sewer.

### Later:

- Remove the First Street Tunnel bulkhead during the commissioning of the tunnel.
- Remove the temporary pump station equipment, flow fill shaft, vaults, and force main. Restore the construction site area.


CONSTRUCTION WORK HOURS		
Monday – Friday	7:00 AM to 7:00 PM	
Saturday	7:00 AM to 5:00 PM	
* Construction End Date	Fall 2023	



\* The Construction End Date includes completing the restoration of the sidewalks and roadway.

## **GCO** First St Pumping Station Construction Site: Upcoming Traffic Pattern (Matt Wolniak)





#### FIRST STREET PUMPING STATION CONSTRUCTION SITE – TRAVEL LANES

MAIN IMPACT:

From 9:30 am to 3:30 pm, at the intersection of First Street NW and Rhode Island Avenue NW, travel is reduced to one lane westbound and shifted to move around the construction in the curb lane. Left turns are prohibited from eastbound Rhode Island Avenue to First Street northbound. Parking restrictions are on each side of Rhode Island Avenue.

# **dC** First St Pumping Station Construction Site: Restoration Work (Giuseppe Benevento)



#### **Restoration Work**

Demolish temporary pumps station structures, sidewalk, roadway

Remove monitoring devices

Construct bioretention area

Install tree boxes, plants

Repave roads: First Street NW from Thomas Street NW Rhode Island Avenue NW. Thomas Street from the alleyway to First Street.

Repave pedestrian ADA curb ramps, sidewalks, curbs, and gutters

Restore granite curb and sidewalk on Thomas Street NW

Set traffic signals and streetlights

Restore Bethesda Baptist Church parking lot


#### **First Street Pumping Station Construction Site**



# **dColl What is Bioretention?** (Hadiah Jordan)




Also known as a rain garden, bioretention captures and cleans stormwater runoff allowing it to infiltrate into the ground and slowly releasing any excess runoff into the combined sewer system.



# **dCo** First St Pumping Station Construction Site: Bioretention (Hadiah Jordan)







# CC T Street NW Construction Site: Work Overview (Giuseppe Benevento)

**T Street:** Restoring the alleyway between Thomas St NW and T Street.

### **Upcoming Work:**

- Restore the sidewalk and tree boxes
- Restore curbs and roads
- Demolish the bioretention area in preparation of its construction


# **Rhode Island Avenue:** Removing micropiles to 5 ft below grade.

### **Upcoming Work:**

- CSA3 Restore 2 eastbound lanes, demolish and restore the sidewalk and tree box.
- Restore curbs and roads
- Restore the median.

#### **CONSTRUCTION WORK HOURS**

Monday – Friday	7:00 AM to 7:00 PM
Saturday	7:00 AM to 5:00 PM
Construction End Date *	Summer 2023



\* The Construction End Date includes completing the restoration of the sidewalks and roadway.

# **dCó** T Street NW Construction Site: Pedestrian Detour (Matt Wolniak)





T STREET NW CONSTRUCTION SITE – PEDESTRIAN DETOUR

MAIN IMPACT: At T Street NW the crosswalk is closed at the intersection of Rhode Island Avenue NW. All crosswalks at First Street are open. Pedestrians, please follow the detour signs.

# **T Street NW Construction Site: CC** Restoration Work (Giuseppe Benevento)



#### **Restoration Work**

Demolish temporary structures, bioretention area, sidewalk, roadway

Remove monitoring devices

Construct bioretention area

Install tree boxes, plants, trees

Repave roads: T Street NW, Rhode Island Avenue NW


Repave pedestrian ADA curb ramps, sidewalks, curbs, and gutters

Remove temporary underground utilities and rebrick the alley

Set streetlights

**Restore medians** 

### T Street NW & Rhode Island Avenue NW







Magnolia 'Jim Wilson' Moonglow Magnolia Virginiana Symbol 'Moonglow' MAVI2


American Yellow Wood Cladrastis Kentukea CLKE



Kentucky Coffee Tree-Seedless


Gymnocladus Dioicus





# **dCó** T Street NW Construction Site: Bioretention (Hadiah Jordan)





# **C** Florida Avenue NW Construction Site: Work Overview (Giuseppe Benevento)

**Site Status:** Construction of all concrete structures is complete.


**Current Activities:** Demolishing the temporary support structures is ongoing.

Next Activities: Restore the site.




#### CONSTRUCTION WORK HOURS

Monday – Friday	7:00 AM to 7:00 PM
Construction End Date	Summer 2023



\* The Construction End Date includes completing the restoration of the sidewalks and roadway.

# **CCO** Florida Avenue NW Construction Site: Traffic Pattern (Matt Wolniak)



**FLORIDA AVENUE NW CONSTRUCTION SITE – TRAVEL LANES** 

**MAIN IMPACT:** Florida Avenue NW traffic will return to two lanes in each direction. Traffic will continue in two lanes in each direction on Rhode Island Avenue between Florida Avenue and North Capitol Street NW.

Resilien

# Florida Avenue NW Construction Site: **CC** Florida Avenue in Work (Giuseppe Benevento)

#### **Restoration Work**

Demolish temporary structures, sidewalk, roadway

Remove monitoring devices

Install tree boxes, plants, trees

Repave roads: 3rd Street NW, Rhode Island Avenue NW

Repave pedestrian ADA curb ramps, sidewalks, curbs, gutters, and gas station driveways

Finish traffic signal poles and streetlights

**Restore median** 

### 3<sup>rd</sup> Street NW & Florida Avenue NW









# R Street NW Construction Site: Work Overview (Giuseppe Benevento)



Site Status: Construction of all concrete structures is complete.

**Current Activities:** Demolishing the temporary support structures is ongoing. Installing the electrical and mechanical parts in the ventilation vault.

**Next Activities:** Install the drop shaft lid. Demolish all slurry walls to 5 ft below grade. Start site restoration.

#### CONSTRUCTION WORK HOURS


• •	7:00 AM to 7:00 PM 7:00 PM to 3:00 AM
Saturday	7:00 AM to 5:00 PM
Construction End Date	Summer 2023



\* The Construction End Date includes completing the restoration of the sidewalks and roadway.

# **dC** R Street NW Construction Site: Traffic Pattern (Matt Wolniak)





#### **R STREET NW CONSTRUCTION SITE – TRAVEL LANES**

**MAIN IMPACT:** 

T: Reduction and shifting of travel lanes on 6th Street. One lane closure on Rhode Island Ave NW eastbound. R Street NW westbound traffic is detoured. Bike lane remains open through R Street NW.

# **dC** R Street NW Construction Site: Traffic Detour (Matt Wolniak)





**R STREET NW CONSTRUCTION SITE – TRAVEL LANES** 

MAIN	Westbound traffic on R Street is detoured to P Street
IMPACT:	NW. Please follow all detour signs.

# **dCó** R Street NW Construction Site: Pedestrian Detour (Matt Wolniak)





**R STREET NW CONSTRUCTION SITE – PEDESTRIAN DETOUR** 

MAIN IMPACT:

Crosswalk closed at Rhode Island Avenue NW and 6<sup>th</sup> Street NW intersections and on 6<sup>th</sup> Street and R Street NW intersection. **Pedestrians, please follow the detour signs.** 

# **dC** R Street NW Construction Site: Restoration Work (Giuseppe Benevento)



#### **Restoration Work**

Demolish temporary structures, sidewalks, roadway

Remove monitoring devices

Construct bioretention area

Repave pedestrian ADA curb ramps, sidewalks, curbs, and gutters

Return the bus stop to the original location

Set traffic signal poles and streetlights

Incorporate DDOT lane modification to 6<sup>th</sup> Street NW northbound at Rhode Island Avenue NW

**Restore medians** 

Install park features

#### **Rhode Island Avenue NW & 6th Street NW**



### R Street NW Construction Site: Cooper Gordon Park (Giuseppe Benevento)









- Plant 3 Willow Oaks
- Plant 9 Crepe Myrtles which bloom with attractive bark
- Plant shrubs, grasses, blooming perennials, and ground covers
- Restore the original ornamental iron fencing in the park as well as the Cooper memorial sign. A new Gordon memorial sign will be added.
- Install 3 new park benches
- Install an irrigation system with a rain sensor to water the plants
- The Commission of Arts and Humanities managed the process for commissioning the new art to be installed in the park
- Chris Tousimis, artist. The sculpture is 9.6 ft tall





- If you are a property owner and you believe that construction activities undertaken as a result of this project have damaged your property in some way, you may send an email to <u>dccleanrivers@dcwater.com</u> or call the Hotline at 800-988-6151.
- A representative of the contractor, SIH, will contact you to receive the information for the claim. A claim will be initiated on your behalf and a copy will be transmitted to you. Further communications about the claim will occur between the property owner and DC Water's insurance company.
- The claim receives a claim number, and an adjuster investigates.
- It is recommended that when you see damage, report it.

# **dCó** Support Local Businesses (Alan Etter)





# **dCo** Main Streets Contact Information (Alan Etter)





Alexander M. Padro, Executive Director

875 N Street NW Washington, DC 20001

202-265-SHAW info@shawmainstreets.org shawmainstreets.org Anaia Peddie, Executive Director

Mailing Address: 2316 Rhode Island Avenue NE Washington, DC 20018

202-409-6485 hello@northcapitoldc.com northcapitoldc.com

DC Water continues to partner with the Main Street organizations to work with businesses impacted by the Northeast Boundary Tunnel Project.

# **dConstant NEBT Contact Information** (Hadiah Jordan)



- Send your questions to <u>dccleanrivers@dcwater.com</u>
- Call our 24/7 NEBT Hotline: (800) 988-6151
- Visit the NEBT Website: <u>dcwater.com/NEBT</u>
- To receive e-newsletters send your email to dccleanrivers@dcwater.com

### **Questions & Answers**

**ONLINE PARTICIPANTS:** Send your questions to the Host by using the Chat mode. You may also click on "Participants" to raise your hand for a question.

**PHONE PARTICIPANTS:** Press \*9 to alert us that you want to ask a question. We will unmute you when it's your turn to ask a question.