

QUARTERLY OPERATIONS REPORT

DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

FIRST QUARTER, 2019

Prepared By:

D.C. Water and Sewer Authority
Department of Sewer Services
2nd & N Streets, SE
Washington, D.C. 20003



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: January 2019

Prepared By:
District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

*Monthly Operations Report for Combined Sewer System
Month: January 2019*

Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	01/02/19	*			
7	W Street and Railroad Ave, SE	005	01/02/19	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	01/02/19	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	01/02/19	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	01/16/19	*			
11	"O" Street Pumping Station	011(a)	01/28/19	*			
12	Storm Pump Discharge at Main Pumping Station	011	01/17/19	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	01/23/19	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	01/30/19	*			
15	South Capitol and E Streets	010	01/30/19	*			
15a	Half and L Streets, SE	010	01/30/19	*			
15b	South Capitol and I Streets	010	01/18/19	*			
15c	South Capitol and I Streets	010	01/18/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	01/30/19	*			
17	4 th and N Streets, SE, Both Extended	013	01/23/19	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	01/16/19	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	01/23/19	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	01/23/19	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	01/23/19	*			
19	9 th and M Streets, SE	015	01/15/19	*			
19a	9 th and M Streets, SE	015	01/15/19	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	01/15/19	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	01/15/19	*			
20	12 th and M Streets, SE	016	01/09/19	*			
20a	12 th and M Streets, SE	016	01/09/19	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	01/09/19	*			
21	14 th and M Streets, SE	017	01/09/19	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	01/09/19	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	01/09/19	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	01/09/19	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	01/09/19	*			
22d	Kentucky Ave and Potomac Street, SE	018	01/04/19	*			
22e	14 th Street and Kentucky Ave, SE	018	01/04/19	*			
23	Independence Ave, 21 st Street, SE, Extended	019	01/07/19	*			
24a	East Capitol St, west of RFK stadium	019	01/29/19	*			
28	21 st and Constitution Ave, NW	020	01/07/19	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	01/07/19	*			
30	17 th and D Streets, NW	020	01/07/19	*			
31	15 th Street and Pennsylvania Ave, NW	020	01/07/19	*			
33	10 th and F Streets, NW	020	01/07/19	*			
34	23 rd Street, north of Constitution Ave, NW	020	01/31/19	*			
34a	23 rd Street near C Street, NW	020	01/07/19	*			
35	Northeast of Roosevelt Bridge, NW	021	01/31/19	*			
36	27 th and I Streets, NW	022	01/07/19	*			
36a	New Hampshire Ave and Eye Street, NW	022	01/07/19	*			
36b	19 th and L Streets, NW	022, 034	01/04/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36d	17 th and L Streets, NW	022, 034	01/04/19	*			
36g	18 th and M Streets, NW	022, 034	01/04/19	*			
36h	18 th and M Streets, NW	022, 034	01/04/19	*			
37	27 th and Eye Streets, NW	022	01/07/19	*			
38	29 th and K Streets, NW	024	01/04/19	*			
38a	30 th Street, south of K Street, NW	024	01/04/19	*			
39a	30 th and K Streets, NW	024	01/04/19	*			
39b	30 th and K Streets, NW	024	01/04/19	*			
41b	31 st and K Streets, NW	025	01/04/19	*			
41c	31 st and K Streets, NW	025	01/04/19	*			
42	Wisconsin Ave and K Street, NW	026	01/04/19	*			
43	Potomac and Water Streets, NW	027	01/04/19	*			
43a	Potomac and Water Streets, NW	027	01/04/19	*			
44	Water Street, west of Potomac St, NW	027	01/04/19	*			
45	36 th and M Streets, NW	028	01/02/19	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	01/02/19	*			
47	38 th Street and Reservoir Road, NW	029	01/02/19	*			
47a	37 th and T Streets, NW	029	01/02/19	*			
47b	37 th and T Streets, NW	029	01/02/19	*			
47c	38 th and W Streets, NW	029	01/02/19	*			
49 ^l	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	01/23/19	*			
51	N Street Extended, west of 25 th Street, NW	033	01/23/19	*			
52	22 nd Street between M and N Streets, NW	034	01/31/19	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	01/23/19	*			
53	22 nd and M Streets, NW	022, 034	01/15/19	*			
53a	22 nd and M Streets, NW	022, 034	01/15/19	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	01/15/19	*			
53c	L and 22 nd Streets, NW	022	01/15/19	*			
54	23 rd and O Streets, NW	034	01/11/19	*			
55	22 nd Street, south of Q Street, NW	035	01/11/19	*			
55a	22 nd Street, south of Q Street, NW	035	01/11/19	*			
56	23 rd and Massachusetts Ave, NW	036	01/11/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
57	23 rd Street, south of Q Street, NW	036	01/11/19	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	01/24/19	*			
60	Connecticut Ave, east of Rock Creek, NW	039	01/24/19	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	01/24/19	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	01/08/19	*			
63	Harvard Street and Rock Creek Parkway, NW	042	01/08/19	*			
64	Adams Mill Road, south of Irving Street, NW	043	01/08/19	*			
65	Kenyon Street and Adams Mill Road, NW	044	01/08/19	*			
65a	Kenyon Street and Adams Mill Road, NW	044	01/08/19	*			
66	Adams Mill Road and Lamont Street, NW	045	01/08/19	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	01/08/19	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	01/08/19	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	01/08/19	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	01/08/19	*			
70i	5 th and Quackenbos Streets, NW	049	01/02/19	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	01/02/19	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	01/11/19	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	01/11/19	*			
73	O Street Extended and Rock Creek Parkway, NW	052	01/11/19	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	01/25/19	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	01/25/19	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	01/25/19	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	01/11/19	*			
84a	26 th and P Streets, NW	060	01/11/19	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	01/29/19	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	01/29/19	*			
89	First and V St, NW (First St Tunnel)	019	01/29/19	*			
90	First and V St, NW (First St Tunnel)	019	01/29/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
91	First and V St, NW (First St Tunnel)	019	01/29/19	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	01/16/19	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	01/16/19	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	01/09/19	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	01/16/19	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	01/16/19	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	01/23/19	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	01/23/19	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	01/30/19	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	01/18/19	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	01/18/19	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	01/18/19	*			
104	Poplar Point PS Discharge Chamber	N/A	01/18/19	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	01/18/19	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

**Table 2-2
Outfalls and Tide Gates**

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling, Macdill and Arnold Ave SW	01/18/19	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	01/28/19	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	01/28/19	*		*		*		*		
009	O St. Sewage Pumping Station, SE	01/17/19	*		*		*		*		
010	O St. Sewage Pumping Station, SE	01/17/19	*			*			*		
011	Main Sewage Pumping Station, SE	01/17/19	*			*			*		
011(a)	Main Sewage Pumping Station, SE	01/17/19	*		*		*		*		
012	Main Sewage Pumping Station, SE	01/17/19	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	01/17/19	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	01/17/19	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	01/17/19	*			*			*		
016	12th and O Streets, SE	01/17/19	*		*		*		*		
017	M and Water Street, SE	01/17/19	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	01/07/19	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	01/16/19	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	01/16/19	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	01/03/19	*		*		*		*		
021	Rock Creek Parkway and C St., NW	01/03/19	*		*		*		*		
022	Rock Creek Parkway and G St., NW	01/03/19	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	01/03/19	*		*		*		*		
025	South of 31st and K Streets, NW	01/03/19	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	01/03/19	*		*		*		*		
027	33 rd and Water Sts., NW	01/03/19	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	01/03/19	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	01/03/19	*			*			*		
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW.	01/23/19	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	01/23/19	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
034	Just west of St. Francis Jr. High and north of N St., NW	01/11/19	*			*			*		
035	P St. Bridge and Rock Creek Parkway	01/11/19	*			*			*		
036	22nd Street, South of Q Street NW.	01/28/19	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	01/24/19	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	01/24/19	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	01/24/19	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	01/25/19	*		*		*		*		
042	Harvard St. and Beach Dr NW.	01/25/19	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	01/25/19	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	01/25/19	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	01/25/19	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	01/08/19	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	01/08/19	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	01/08/19	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	01/08/19	*		*		*		*		
050	Rock Creek Parkway and L St., NW	01/02/19	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	01/28/19	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	01/28/19	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	01/25/19	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	01/25/19	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	01/28/19	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	31	3	4	Screen #1	1/17/19 – 1/31/19	Bearing and Rake Issue, Screen Not Running	19-199297	Anticipated 02/04/19. Bearing and Rake are being repaired.
				Screen #2	1/01/19 – 1/09/19	Broken Rake, Screen Not Running	19-150358	Returned to service on 1/09/19.
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	Screen #3	1/02/19 – 1/08/19	Rake and Chain Separation	19-181561	Returned to service on 1/08/19.

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	1/07/19	Group A	19-109838	Add oil, grease bearings and replace packing if needed.
O St	1/28/19	Group A	19-195307	Add oil, grease bearings and replace packing if needed.
Eastside	1/14/19	Group A	19-127997	Add oil, grease bearings and replace packing if needed.
Poplar Point ³	1/20/19	Group A	19-106665	Add oil, grease bearings and replace packing if needed.
Potomac	1/14/19	Group A	19-128291	Add oil, grease bearings and replace packing if needed.
Rock Creek	1/20/19	Group A	19-151287	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	1/05/19	Group A	19-109852	Add oil, grease bearings and replace packing if needed.
Earl Place	1/20/19	Group A	19-150492	Add oil, grease bearings and replace packing if needed.
1 st Street Tunnel Dewatering	1/20/19	Group B	19-256526	

Notes:

1. Group A consists of:
 - Exercise bar screens
 - Exercise all sump pumps
 - Drain condensation from air compressor storage tank
 - Check depth of screening in the screen room and schedule Vactor truck as required
 - Check all safety equipment
 - Issue work order requests as required
2. Group B consists of:
 - a. Inspect and manually run CSO Pumps
 - b. Generator:
 - i. Inspection operation and test, inspect oil level, inspect coolant level
 - c. MCC:
 - i. Test gas monitoring system
 - ii. Inspect and test level indicators
 - d. Valve Vault
 - i. Lubricate knife gate valve stem and stem nut
 - ii. Flush air and vacuum release valve
3. The operation of the new Poplar Point Pumping Station was turned over from the contractor and accepted by DC Water Department of Pumping Operations on 1/9/19.

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Screenings Collected (tons)¹</i>	<i>Pumpage of CSO from First Street Tunnel back to Sewer System</i>	
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>		<i>Date</i>	<i>Volume (mg)</i>
Main ^{1,2}	1646.89	53.13	N/A	N/A	N/A
O St ^{1,2}	150.17	4.84	N/A	N/A	N/A
Eastside	146.74	4.73	N/A	N/A	N/A
Poplar Point	409.71	13.22	N/A	N/A	N/A
Potomac	6108.32	197.04	N/A	N/A	N/A
Rock Creek	142.78	4.61	N/A	N/A	N/A
Upper Anacostia	54.09	1.74	N/A	N/A	N/A
Earl Place	0.452	0.015	N/A	N/A	N/A
1 st Street Tunnel Dewatering	N/A	N/A	N/A	1/06/19	0.16
				1/22/19	0.16

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	1/30/19	No	N/A	N/A	N/A
14 - West	1/30/19	No	N/A	N/A	N/A
15	1/30/19	No	N/A	N/A	N/A
15A	1/30/19	No	N/A	N/A	N/A
16 - East	1/30/19	No	N/A	N/A	N/A
16 - West	1/30/19	No	N/A	N/A	N/A
34	1/31/19	No	N/A	N/A	N/A
35	1/31/19	No	N/A	N/A	N/A
52	1/31/19	No	N/A	N/A	N/A

Notes:

Table 2-7

Inflatable Dams & SCADA Sites - Wet Weather Operations

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
14 (E & W)	<i>None</i>	<i>N/A</i>
15	<i>None</i>	<i>N/A</i>
15A	<i>None</i>	<i>N/A</i>
16 (E & W)	<i>None</i>	<i>N/A</i>
34	<i>None</i>	<i>N/A</i>
35	<i>1/05/19</i>	<i>11 hrs. 18 mins</i>
52	<i>1/05/19</i>	<i>0 hrs. 4 mins</i>
	<i>1/06/19</i>	<i>0 hrs. 3 mins</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	<i>N/A</i>
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No.1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during January 2019.

4. **SOLIDS AND FLOATABLES CONTROL**

4.1 **Catch Basin Cleaning**

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
				Total	In CSS	Total	In CSS	Total	In CSS		
1	1449	1426	652	290	3	1535	1508	24	24	24	24
2	2782	2632	476	13	0	2889	2736	20	20	20	20
3	3669	186	0	0	0	3726	185	18	0	18	0
4	3491	1722	0	0	0	3495	1752	6	2	6	2
5	3996	1761	1701	8	1	4050	1910	29	14	29	14
6	3309	2663	2655	64	0	3489	2876	67	67	67	67
7	3741	44	42	1	0	4129	42	1210	2	1210	2
8	2829	209	209	1	0	2818	222	35	1	35	1
Grand Total	25266¹	10643¹	5735¹	377	4	26131	11231	1409	130	1409	130
% Cleaned/Inspected to Date				7%	0%					6%	1%

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Netting System CSO 018	1/2/2019	Good	None	Routine cleaning	None
Bar Rack CSO 040	1/24/2019	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	1/25/2019	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	20
<i>Days not Operating</i>	12
<i>Reason not Operating</i>	Maintenance, wind, low water levels, freezing temperatures.
<i># Skimmer in Fleet</i>	4 Skimmers
<i># Skimmers Out of Service</i>	2 Skimmers (on the last day of the month).
<i>Dates</i>	B33: 1/1- 1/31. B34: 1/17 - 1/31.
<i>Reason</i>	B33: metal fatigue fractures. B34: wing screen off track.
<i>Plan to Restore to Service</i>	B33 and B34: waiting for fleet to schedule repairs. ETR unknown.
<i>Amount Material Collected</i>	30 tons this month. Calendar year to date 30 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Inspector: Keith Watts

Pumping Station	Inspector	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
			Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	KW	1/23/19	X		19-196583		
Bar Racks at Main Storm Pumps (CSO 011)	KW	1/23/19	X		19-196576		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.3 Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
1/1/2019	0.01	0.01	0	0	0
1/2/2019	0	0	0	0	0
1/3/2019	0	0	0	0	0
1/4/2019	0.01	0.01	0.02	0.01	0.04
1/5/2019	0.02	0.02	0.02	0.08	0.04
1/6/2019	0	0	0	0	0
1/7/2019	0	0	0	0	0
1/8/2019	0.16	0.18	0.26	0.22	0.24
1/9/2019	0.01	0	0	0	0
1/10/2019	0	0	0	0	0
1/11/2019	0	0	0	0	0
1/12/2019	0.04	0.09	0.09	0.02	0.13
1/13/2019	0.34	0.58	0.62	0.46	0.71
1/14/2019	0.02	0.02	0.01	0.06	0
1/15/2019	0	0	0	0	0
1/16/2019	0	0	0	0	0
1/17/2019	0.02	0.04	0.02	0.01	0.09
1/18/2019	0.01	0.02	0.01	0.01	0.02
1/19/2019	0.54	0.56	0.58	0.64	0.61
1/20/2019	0.18	0.19	0.20	0.17	0.19
1/21/2019	0	0	0	0	0
1/22/2019	0	0	0	0	0
1/23/2019	0	0	0	0	0
1/24/2019	0.76	0.86	1.02	1.02	1.03
1/25/2019	0	0	0	0	0
1/26/2019	0	0	0	0	0
1/27/2019	0	0	0	0	0
1/28/2019	0	0	0	0	0
1/29/2019	0.14	0.13	0.18	0.14	0.20
1/30/2019	0	0	0	0	0
1/31/2019	0	0	0	0	0
TOTAL	2.26	2.71	3.03	2.84	3.30



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: February 2019

Prepared By:
District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

*Monthly Operations Report for Combined Sewer System
Month: February 2019*

Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	02/15/19	*			
7	W Street and Railroad Ave, SE	005	02/15/19	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	02/15/19	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	02/15/19	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	02/15/19	*			
11	"O" Street Pumping Station	011(a)	02/25/19	*			
12	Storm Pump Discharge at Main Pumping Station	011	02/21/19	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	02/14/19	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	02/01/19	*			
15	South Capitol and E Streets	010	02/14/19	*			
15a	Half and L Streets, SE	010	02/14/19	*			
15b	South Capitol and I Streets	010	02/25/19	*			
15c	South Capitol and I Streets	010	02/25/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	02/14/19	*			
17	4 th and N Streets, SE, Both Extended	013	02/08/19	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	02/27/19	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	02/08/19	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	02/15/19	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	02/08/19	*			
19	9 th and M Streets, SE	015	02/08/19	*			
19a	9 th and M Streets, SE	015	02/08/19	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	02/08/19	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	02/08/19	*			
20	12 th and M Streets, SE	016	02/18/19	*			
20a	12 th and M Streets, SE	016	02/15/19	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	02/15/19	*			
21	14 th and M Streets, SE	017	02/08/19	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	02/08/19	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	02/04/19	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	02/04/19	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	02/04/19	*			
22d	Kentucky Ave and Potomac Street, SE	018	02/04/19	*			
22e	14 th Street and Kentucky Ave, SE	018	02/04/19	*			
23	Independence Ave, 21 st Street, SE, Extended	019	02/08/19	*			
24a	East Capitol St, west of RFK stadium	019	02/25/19	*			
28	21 st and Constitution Ave, NW	020	02/05/19	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	02/05/19	*			
30	17 th and D Streets, NW	020	02/05/19	*			
31	15 th Street and Pennsylvania Ave, NW	020	02/05/19	*			
33	10 th and F Streets, NW	020	02/05/19	*			
34	23 rd Street, north of Constitution Ave, NW	020	02/14/19	*			
34a	23 rd Street near C Street, NW	020	02/05/19	*			
35	Northeast of Roosevelt Bridge, NW	021	02/14/19	*			
36	27 th and I Streets, NW	022	02/05/19	*			
36a	New Hampshire Ave and Eye Street, NW	022	02/05/19	*			
36b	19 th and L Streets, NW	022, 034	02/22/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36d	17 th and L Streets, NW	022, 034	02/22/19	*			
36g	18 th and M Streets, NW	022, 034	02/22/19	*			
36h	18 th and M Streets, NW	022, 034	02/22/19	*			
37	27 th and Eye Streets, NW	022	02/05/19	*			
38	29 th and K Streets, NW	024	02/06/19	*			
38a	30 th Street, south of K Street, NW	024	02/06/19	*			
39a	30 th and K Streets, NW	024	02/06/19	*			
39b	30 th and K Streets, NW	024	02/06/19	*			
41b	31 st and K Streets, NW	025	02/06/19	*			
41c	31 st and K Streets, NW	025	02/06/19	*			
42	Wisconsin Ave and K Street, NW	026	02/06/19	*			
43	Potomac and Water Streets, NW	027	02/06/19	*			
43a	Potomac and Water Streets, NW	027	02/06/19	*			
44	Water Street, west of Potomac St, NW	027	02/06/19	*			
45	36 th and M Streets, NW	028	02/04/19	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	02/04/19	*			
47	38 th Street and Reservoir Road, NW	029	02/04/19	*			
47a	37 th and T Streets, NW	029	02/04/19	*			
47b	37 th and T Streets, NW	029	02/04/19	*			
47c	38 th and W Streets, NW	029	02/04/19	*			
49 ^l	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	02/22/19	*			
51	N Street Extended, west of 25 th Street, NW	033	02/22/19	*			
52	22 nd Street between M and N Streets, NW	034	02/19/19	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	02/19/19	*			
53	22 nd and M Streets, NW	022, 034	02/19/19	*			
53a	22 nd and M Streets, NW	022, 034	02/19/19	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	02/19/19	*			
53c	L and 22 nd Streets, NW	022	02/19/19	*			
54	23 rd and O Streets, NW	034	02/11/19	*			
55	22 nd Street, south of Q Street, NW	035	02/11/19	*			
55a	22 nd Street, south of Q Street, NW	035	02/11/19	*			
56	23 rd and Massachusetts Ave, NW	036	02/11/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
57	23 rd Street, south of Q Street, NW	036	02/11/19	*			
58 ¹	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	02/04/19	*			
60	Connecticut Ave, east of Rock Creek, NW	039	02/04/19	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	02/04/19	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	02/13/19	*			
63	Harvard Street and Rock Creek Parkway, NW	042	02/13/19	*			
64	Adams Mill Road, south of Irving Street, NW	043	02/13/19	*			
65	Kenyon Street and Adams Mill Road, NW	044	02/13/19	*			
65a	Kenyon Street and Adams Mill Road, NW	044	02/13/19	*			
66	Adams Mill Road and Lamont Street, NW	045	02/13/19	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	02/13/19	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	02/13/19	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	02/13/19	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	02/13/19	*			
70i	5 th and Quackenbos Streets, NW	049	02/22/19	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	02/21/19	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	02/11/19	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	02/11/19	*			
73	O Street Extended and Rock Creek Parkway, NW	052	02/11/19	*			
74 ¹	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	02/19/19	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	02/19/19	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	02/19/19	*			
78 ¹	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ¹	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	02/11/19	*			
84a	26 th and P Streets, NW	060	02/11/19	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	02/14/19	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	02/14/19	*			
89	First and V St, NW (First St Tunnel)	019	02/14/19	*			
90	First and V St, NW (First St Tunnel)	019	02/14/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
91	First and V St, NW (First St Tunnel)	019	02/26/19	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	02/25/19	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	02/25/19	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	02/08/19	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	02/25/19	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	02/25/19	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	02/15/19	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	02/14/19	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	02/14/19	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	02/26/19	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	02/26/19	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	02/26/19	*			
104	Poplar Point PS Discharge Chamber	N/A	02/26/19	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	02/26/19	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

**Table 2-2
Outfalls and Tide Gates**

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling, Macdill and Arnold Ave SW	02/26/19	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	02/26/19	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	02/26/19	*		*		*		*		
009	O St. Sewage Pumping Station, SE	02/21/19	*		*		*		*		
010	O St. Sewage Pumping Station, SE	02/21/19	*			*			*		
011	Main Sewage Pumping Station, SE	02/21/19	*			*			*		
011(a)	Main Sewage Pumping Station, SE	02/21/19	*		*		*		*		
012	Main Sewage Pumping Station, SE	02/21/19	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	02/21/19	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	02/21/19	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	02/21/19	*			*			*		
016	12th and O Streets, SE	02/26/19	*		*		*		*		
017	M and Water Street, SE	02/26/19	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	02/26/19	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	02/25/19	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	02/25/19	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	02/07/19	*		*		*		*		
021	Rock Creek Parkway and C St., NW	02/07/19	*		*		*		*		
022	Rock Creek Parkway and G St., NW	02/07/19	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	02/07/19	*		*		*		*		
025	South of 31st and K Streets, NW	02/07/19	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	02/07/09	*		*		*		*		
027	33 rd and Water Sts., NW	02/07/19	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	02/07/19	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	02/07/19	*			*			*		
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW.	02/22/19	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	02/22/19	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
034	Just west of St. Francis Jr. High and north of N St., NW	02/11/19	*			*			*		
035	P St. Bridge and Rock Creek Parkway	02/11/19	*			*			*		
036	22nd Street, South of Q Street NW.	02/21/19	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	02/04/19	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	02/04/19	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	02/04/19	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	02/21/19	*		*		*		*		
042	Harvard St. and Beach Dr NW.	02/21/19	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	02/21/19	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	02/21/19	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	02/21/19	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	02/13/19	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	02/13/19	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	02/13/19	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	02/13/19	*		*		*		*		
050	Rock Creek Parkway and L St., NW	02/21/19	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	02/21/19	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	02/21/19	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	02/19/19	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	02/19/19	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	02/21/19	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main ¹	28	3	4	Screen #1	2/01/19 – 2/01/19	Bearing and Rake Issue, Screen Not Running	19-199297	Returned to service on 2/01/19.
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	28	4	5	None	-	-	-	-

Notes:

- I. Screen #1 at Main Pump Station was out of service from 1/17/19 to 1/31/19, with an anticipated return to service date of 2/04/19. However, the screen was returned to service on 2/01/19.

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	2/07/19	Group A	19-173791	Add oil, grease bearings and replace packing if needed.
O St	2/28/19	Group A	19-260999	Add oil, grease bearings and replace packing if needed.
Eastside	2/14/19	Group A	19-185072	Add oil, grease bearings and replace packing if needed.
Poplar Point	2/02/19	Group A	19-171691	Add oil, grease bearings and replace packing if needed.
Potomac	2/14/19	Group A	19-185137	Add oil, grease bearings and replace packing if needed.
Rock Creek	2/16/19	Group A	19-213714	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	2/16/19	Group A	19-173805	Add oil, grease bearings and replace packing if needed.
Earl Place	2/16/19	Group A	19-194083	Add oil, grease bearings and replace packing if needed.
1 st Street Tunnel Dewatering	2/26/19	Group B	19-314380	

Notes:

1. Group A consists of:
 - Exercise bar screens
 - Exercise all sump pumps
 - Drain condensation from air compressor storage tank
 - Check depth of screening in the screen room and schedule Vactor truck as required
 - Check all safety equipment
 - Issue work order requests as required
2. Group B consists of:
 - a. Inspect and manually run CSO Pumps
 - b. Generator:
 - i. Inspection operation and test, inspect oil level, inspect coolant level
 - c. MCC:
 - i. Test gas monitoring system
 - ii. Inspect and test level indicators
 - d. Valve Vault
 - i. Lubricate knife gate valve stem and stem nut
 - ii. Flush air and vacuum release valve

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Screenings Collected (tons)¹</i>	<i>Pumpage of CSO from First Street Tunnel back to Sewer System</i>	
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>		<i>Date</i>	<i>Volume (mg)</i>
Main ^{1,2}	1517.83	54.21	N/A	N/A	N/A
O St ^{1,2}	132.08	4.72	N/A	N/A	N/A
Eastside	129.28	4.62	N/A	N/A	N/A
Poplar Point	365.71	13.06	N/A	N/A	N/A
Potomac	4498.88	160.67	N/A	N/A	N/A
Rock Creek	131.21	4.69	N/A	N/A	N/A
Upper Anacostia	46.50	1.66	N/A	N/A	N/A
Earl Place	0.321	0.011	N/A	N/A	N/A
1 st Street Tunnel Dewatering	N/A	N/A	N/A	2/06/19	0.16

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	2/14/19	No	N/A	N/A	N/A
14 - West	2/14/19	No	N/A	N/A	N/A
15	2/14/19	No	N/A	N/A	N/A
15A	2/14/19	No	N/A	N/A	N/A
16 - East	2/14/19	No	N/A	N/A	N/A
16 - West	2/14/19	No	N/A	N/A	N/A
34	2/14/19	No	N/A	N/A	N/A
35	2/14/19	No	N/A	N/A	N/A
52	2/19/19	No	N/A	N/A	N/A

Notes:

Table 2-7

Inflatable Dams & SCADA Sites - Wet Weather Operations

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
14 (E & W)	2/14/19	0 hrs. 16 mins
	2/19/19	0 hrs. 45 mins
15	None	N/A
15A	None	N/A
16 (E & W)	2/18/19	0 hrs. 28 mins
	2/20/19	1 hr. 22 mins
34	2/1/19	0 hrs. 46 mins
35	None	N/A
52	None	N/A
<i>Structures on Outfall Sewers</i>		
<i>Outfall Structure</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	N/A
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No.1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during February 2019.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	590	16	24	24	4	4	28	28
2	2782	2632	476	13	0	20	20	44	12	64	32
3	3669	186	0	0	0	18	0	13	0	31	0
4	3491	1722	0	0	0	6	2	0	0	6	2
5	3996	1761	1701	41	1	29	14	41	34	70	48
6	3309	2663	2655	500	8	67	67	447	33	514	100
7	3741	44	42	2	0	1210	2	731	2	1941	4
8	2829	209	209	2	0	35	1	649	1	684	2
Grand Total	25266¹	10643¹	5735¹	1148	25	1409	130	1929	86	3338	216
% Cleaned/Inspected to Date				20%	0%					13%	2%

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Netting System CSO 018	2/7/2019	Good	None	Routine cleaning	None
Bar Rack CSO 040	02/04/2019	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	02/21/2019	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	19
<i>Days not Operating</i>	8
<i>Reason not Operating</i>	Maintenance, wind, low water levels, freezing temperatures.
<i># Skimmer in Fleet</i>	4 Skimmers
<i># Skimmers Out of Service</i>	1 Skimmer (on the last day of the month).
<i>Dates</i>	B32: 2/11 - 2/15. B33: 2/1 -2/28. B34 2/1 - 2/6 & 2/11 - 2/15.
<i>Reason</i>	B32: no start. B33: metal fatigue fractures. B34: wing screen off track & no start.
<i>Plan to Restore to Service</i>	B32: returned to operations on 2/19. B33: contract welder to repair metal fatigue fractures, ETR unknown. B34: returned to operations on 2/7 and 2/19.
<i>Amount Material Collected</i>	30 tons this month. Calendar year to date 60 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Inspector: Keith Watts

Pumping Station	Inspector	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
			Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	KW	2/28/19	X		19-281447		
Bar Racks at Main Storm Pumps (CSO 011)	KW	2/28/19	X		19-281440		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.3 Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
2/1/2019	0	0.01	0.01	0	0.05
2/2/2019	0	0	0	0	0
2/3/2019	0	0	0	0	0
2/4/2019	0	0	0	0	0
2/5/2019	0	0	0	0	0
2/6/2019	0.01	0.01	0.01	0.01	0.03
2/7/2019	0	0	0	0	0
2/8/2019	0.01	0.01	0.01	0.01	0
2/9/2019	0	0	0	0	0
2/10/2019	0.06	0.08	0.08	0.08	0.11
2/11/2019	0.22	0.30	0.33	0.30	0.35
2/12/2019	0.44	0.50	0.60	0.50	0.68
2/13/2019	0	0	0	0	0
2/14/2019	0	0	0	0	0
2/15/2019	0	0	0	0	0
2/16/2019	0	0	0	0	0
2/17/2019	0.14	0.20	0.20	0.18	0.21
2/18/2019	0.18	0.21	0.25	0.24	0.25
2/19/2019	0	0	0	0	0
2/20/2019	0.38	0.58	0.62	0.48	0.73
2/21/2019	0	0	0	0	0
2/22/2019	0	0	0.01	0	0.02
2/23/2019	0.06	0.06	0.11	0.08	0.15
2/24/2019	0.50	0.46	0.72	0.50	0.94
2/25/2019	0	0	0	0	0
2/26/2019	0	0	0	0	0
2/27/2019	0	0	0	0	0
2/28/2019	0	0	0	0	0
TOTAL	2.00	2.42	2.95	2.38	3.52



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: March 2019

Prepared By:
District of Columbia
Water and Sewer Authority
Department of Sewer Services
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: March 2019

Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water's advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	03/05/19	*			
7	W Street and Railroad Ave, SE	005	03/05/19	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	03/05/19	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	03/05/19	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	03/27/19	*			
11	"O" Street Pumping Station	011(a)	03/25/19	*			
12	Storm Pump Discharge at Main Pumping Station	011	03/29/19	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	03/19/19	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	03/19/19	*			
15	South Capitol and E Streets	010	03/19/19	*			
15a	Half and L Streets, SE	010	03/19/19	*			
15b	South Capitol and I Streets	010	03/20/19	*			
15c	South Capitol and I Streets	010	03/20/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	03/19/19	*			
17	4 th and N Streets, SE, Both Extended	013	03/08/19	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	03/27/19	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	03/08/19	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	03/20/19	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	03/08/19	*			
19	9 th and M Streets, SE	015	03/08/19	*			
19a	9 th and M Streets, SE	015	03/08/19	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	03/08/19	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	03/08/19	*			
20	12 th and M Streets, SE	016	03/05/19	*			
20a	12 th and M Streets, SE	016	03/05/19	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	03/05/19	*			
21	14 th and M Streets, SE	017	03/05/19	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	03/05/19	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	03/05/19	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	03/05/19	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	03/05/19	*			
22d	Kentucky Ave and Potomac Street, SE	018	03/21/19	*			
22e	14 th Street and Kentucky Ave, SE	018	03/21/19	*			
23	Independence Ave, 21 st Street, SE, Extended	019	03/27/19	*			
24a	East Capitol St, west of RFK stadium	019	03/27/19	*			
28	21 st and Constitution Ave, NW	020	03/01/19	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	03/01/19	*			
30	17 th and D Streets, NW	020	03/01/19	*			
31	15 th Street and Pennsylvania Ave, NW	020	03/01/19	*			
33	10 th and F Streets, NW	020	03/01/19	*			
34	23 rd Street, north of Constitution Ave, NW	020	03/26/19	*			
34a	23 rd Street near C Street, NW	020	03/01/19	*			
35	Northeast of Roosevelt Bridge, NW	021	03/26/19	*			
36	27 th and I Streets, NW	022	03/01/19	*			
36a	New Hampshire Ave and Eye Street, NW	022	03/01/19	*			
36b	19 th and L Streets, NW	022, 034	03/08/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36d	17 th and L Streets, NW	022, 034	03/08/19	*			
36g	18 th and M Streets, NW	022, 034	03/08/19	*			
36h	18 th and M Streets, NW	022, 034	03/08/19	*			
37	27 th and Eye Streets, NW	022	03/01/19	*			
38	29 th and K Streets, NW	024	03/18/19	*			
38a	30 th Street, south of K Street, NW	024	03/18/19	*			
39a	30 th and K Streets, NW	024	03/18/19	*			
39b	30 th and K Streets, NW	024	03/18/19	*			
41b	31 st and K Streets, NW	025	03/18/19	*			
41c	31 st and K Streets, NW	025	03/18/19	*			
42	Wisconsin Ave and K Street, NW	026	03/08/19	*			
43	Potomac and Water Streets, NW	027	03/08/19	*			
43a	Potomac and Water Streets, NW	027	03/08/19	*			
44	Water Street, west of Potomac St, NW	027	03/08/19	*			
45	36 th and M Streets, NW	028	03/18/19	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	03/18/19	*			
47	38 th Street and Reservoir Road, NW	029	03/18/19	*			
47a	37 th and T Streets, NW	029	03/18/19	*			
47b	37 th and T Streets, NW	029	03/18/19	*			
47c	38 th and W Streets, NW	029	03/18/19	*			
49 ^l	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	03/29/19	*			
51	N Street Extended, west of 25 th Street, NW	033	03/29/19	*			
52	22 nd Street between M and N Streets, NW	034	03/26/19	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	03/26/19	*			
53	22 nd and M Streets, NW	022, 034	03/26/19	*			
53a	22 nd and M Streets, NW	022, 034	03/26/19	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	03/21/19	*			
53c	L and 22 nd Streets, NW	022	03/21/19	*			
54	23 rd and O Streets, NW	034	03/20/19	*			
55	22 nd Street, south of Q Street, NW	035	03/20/19	*			
55a	22 nd Street, south of Q Street, NW	035	03/20/19	*			
56	23 rd and Massachusetts Ave, NW	036	03/20/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
57	23 rd Street, south of Q Street, NW	036	03/20/19	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	03/22/19	*			
60	Connecticut Ave, east of Rock Creek, NW	039	03/22/19	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	03/22/19	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	03/13/19	*			
63	Harvard Street and Rock Creek Parkway, NW	042	03/13/19	*			
64	Adams Mill Road, south of Irving Street, NW	043	03/13/19	*			
65	Kenyon Street and Adams Mill Road, NW	044	03/13/19	*			
65a	Kenyon Street and Adams Mill Road, NW	044	03/13/19	*			
66	Adams Mill Road and Lamont Street, NW	045	03/13/19	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	03/13/19	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	03/13/19	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	03/13/19	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	03/13/19	*			
70i	5 th and Quackenbos Streets, NW	049	03/21/19	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	03/21/19	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	03/20/19	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	03/20/19	*			
73	O Street Extended and Rock Creek Parkway, NW	052	03/20/19	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	03/22/19	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	03/22/19	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	03/22/19	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	03/20/19	*			
84a	26 th and P Streets, NW	060	03/20/19	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	03/22/19	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	03/22/19	*			
89	First and V St, NW (First St Tunnel)	019	03/22/19	*			
90	First and V St, NW (First St Tunnel)	019	03/22/19	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
91	First and V St, NW (First St Tunnel)	019	03/22/19	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	03/25/19	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	03/25/19	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	03/05/19	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	03/25/19	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	03/25/19	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 - 012	03/28/19	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	03/19/19	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	03/19/19	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	03/25/19	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	03/25/19	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	03/25/19	*			
104	Poplar Point PS Discharge Chamber	N/A	03/25/19	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	03/25/19	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

**Table 2-2
Outfalls and Tide Gates**

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling, Macdill and Arnold Ave SW	03/25/19	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	03/12/19	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	03/12/19	*		*		*		*		
009	O St. Sewage Pumping Station, SE	03/28/19	*		*		*		*		
010	O St. Sewage Pumping Station, SE	03/28/19	*			*			*		
011	Main Sewage Pumping Station, SE	03/28/19	*			*			*		
011(a)	Main Sewage Pumping Station, SE	03/28/19	*		*		*		*		
012	Main Sewage Pumping Station, SE	03/28/19	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	03/28/19	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	03/28/19	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	03/28/19	*			*			*		
016	12th and O Streets, SE	03/12/19	*		*		*		*		
017	M and Water Street, SE	03/12/19	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	03/12/19	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	03/25/19	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	03/25/19	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	03/14/19	*		*		*		*		
021	Rock Creek Parkway and C St., NW	03/14/19	*		*		*		*		
022	Rock Creek Parkway and G St., NW	03/14/19	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	03/14/19	*		*		*		*		
025	South of 31st and K Streets, NW	03/14/19	*		*		*		*		
026	Wisconsin Avenue and Water Street, NW	03/14/19	*		*		*		*		
027	33 rd and Water Sts., NW	03/14/19	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	03/14/19	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	03/14/19	*			*			*		
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW.	03/29/19	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	03/29/19	*		*		*		*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
034	Just west of St. Francis Jr. High and north of N St., NW	03/20/19	*			*			*		
035	P St. Bridge and Rock Creek Parkway	03/20/19	*			*			*		
036	22nd Street, South of Q Street NW.	03/28/19	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	03/22/19	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	03/22/19	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	03/22/19	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	03/28/19	*		*		*		*		
042	Harvard St. and Beach Dr NW.	03/28/19	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	03/28/19	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	03/28/19	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	03/28/19	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	03/13/19	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	03/13/19	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	03/13/19	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	03/13/19	*		*		*		*		
050	Rock Creek Parkway and L St., NW	03/21/19	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	03/27/19	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	03/27/19	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	03/22/19	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	03/22/19	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	03/28/19	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3.1 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	31	3	4	None	-	-	-	-
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	Pump #3	3/13/19 – 3/20/19	Rotating Assembly Leaking Grease	19-323686	Returned to service on 3/20/19.

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	3/07/19	Group A	19-236122	Add oil, grease bearings and replace packing if needed.
O St	3/28/19	Group A	19-319941	Add oil, grease bearings and replace packing if needed.
Eastside	3/16/19	Group A	19-248840	Add oil, grease bearings and replace packing if needed.
Poplar Point	3/02/19	Group A	19-233762	Add oil, grease bearings and replace packing if needed.
Potomac	3/14/19	Group A	19-248893	Add oil, grease bearings and replace packing if needed.
Rock Creek	3/28/19	Group A	19-278228	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	3/07/19	Group A	19-236136	Add oil, grease bearings and replace packing if needed.
Earl Place	3/25/19	Group A	19-259372	Add oil, grease bearings and replace packing if needed.
1 st Street Tunnel Dewatering	3/31/19	Group B	19-359156	

Notes:

1. Group A consists of:
 - Exercise bar screens
 - Exercise all sump pumps
 - Drain condensation from air compressor storage tank
 - Check depth of screening in the screen room and schedule Vector truck as required
 - Check all safety equipment
 - Issue work order requests as required
2. Group B consists of:
 - a. Inspect and manually run CSO Pumps
 - b. Generator:
 - i. Inspection operation and test, inspect oil level, inspect coolant level
 - c. MCC:
 - i. Test gas monitoring system
 - ii. Inspect and test level indicators
 - d. Valve Vault
 - i. Lubricate knife gate valve stem and stem nut
 - ii. Flush air and vacuum release valve

**Table 2-5
Pumping Stations – Pumpage**

Pumping Station	Sanitary Pumpage		Screenings Collected (tons) ¹	Pumpage of CSO from First Street Tunnel back to Sewer System	
	Total Wastewater (mg)	Daily Average Wastewater (mg)		Date	Volume (mg)
Main ^{1,2}	1697.74	54.77	N/A	N/A	N/A
O St ^{1,2}	150.05	4.84	N/A	N/A	N/A
Eastside	143.45	4.63	N/A	N/A	N/A
Poplar Point	422.78	13.64	N/A	N/A	N/A
Potomac	5163.77	166.57	N/A	N/A	N/A
Rock Creek	151.41	4.88	N/A	N/A	N/A
Upper Anacostia	52.60	1.70	N/A	N/A	N/A
Earl Place	0.378	0.012	N/A	N/A	N/A
1 st Street Tunnel Dewatering	N/A	N/A	N/A	3/11/19	0.12

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 - East	3/19/19	No	N/A	N/A	N/A
14 - West	3/19/19	No	N/A	N/A	N/A
15	3/19/19	No	N/A	N/A	N/A
15A	3/19/19	No	N/A	N/A	N/A
16 - East	3/19/19	No	N/A	N/A	N/A
16 - West	3/19/19	No	N/A	N/A	N/A
34	3/19/19	No	N/A	N/A	N/A
35	3/26/19	No	N/A	N/A	N/A
52	3/26/19	No	N/A	N/A	N/A

Notes:

Table 2-7

Inflatable Dams & SCADA Sites - Wet Weather Operations

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
14 (E & W)	3/22/19	3 hrs. 10 mins
15	None	N/A
15A	None	N/A
16 (E & W)	3/21/19	0 hrs. 21 mins
34	None	N/A
35	3/21/19	0 hrs. 5 mins
52	None	N/A
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.
Outfall Structure 2	None	N/A
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>
Outfall Sewer Control Gate No.1	Operational	Open
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow during March 2019.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1449	1426	652	590	19	28	28	14	14	42	42
2	2782	2632	476	130	1	64	32	36	15	100	47
3	3669	186	0	0	0	31	0	27	1	58	1
4	3491	1722	0	0	0	6	2	270	7	276	9
5	3996	1761	1701	47	2	70	48	7	6	77	54
6	3309	2663	2655	979	36	514	100	52	51	566	151
7	3741	44	42	22	2	1941	4	33	2	1974	6
8	2829	209	209	6	0	684	2	1011	7	1695	9
Grand Total	25266¹	10643¹	5735¹	1774	60	3338	216	1450	103	4788	319
% Cleaned/Inspected to Date				31%	1%					19%	3%

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2019\CSO Monthly Report March 2019.doc

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Netting system at CSO 018 to Anacostia River
- Bar Rack at CSO 040 and 041 to Rock Creek

**Table 4-2
BMP Demonstration Projects – Report**

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Netting System CSO 018	3/12/2019	Good	None	Routine cleaning	None
Bar Rack CSO 040	03/22/2019	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	03/28/2019	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Services. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	21
<i>Days not Operating</i>	7
<i>Reason not Operating</i>	Maintenance, wind, low water levels, freezing temperatures.
<i># Skimmer in Fleet</i>	4 Skimmers
<i># Skimmers Out of Service</i>	1 Skimmer (on the last day of the month).
<i>Dates</i>	B32: 3/19. B33: 3/1 - 3/31.
<i>Reason</i>	B32: no start. B33: metal fatigue fractures.
<i>Plan to Restore to Service</i>	B32: returned to operations on 3/20. B33: PO approved for welding. Waiting for welder to schedule.
<i>Amount Material Collected</i>	30 tons this month. Calendar year to date 90 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Inspector: Keith Watts

Pumping Station	Inspector	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
			Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	KW	3/28/19	X		19-327967		
Bar Racks at Main Storm Pumps (CSO 011)	KW	3/28/19	X		19-327960		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

5.3 Wet Weather Overflows

Combined Sewer System Model Results are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
3/1/2019	0.50	0.58	0.64	0.64	0.64
3/2/2019	0.02	0.03	0.05	0.03	0.05
3/3/2019	0.42	0.44	0.52	0.48	0.52
3/4/2019	0.02	0.02	0.02	0.01	0.01
3/5/2019	0	0	0	0	0
3/6/2019	0	0	0	0	0
3/7/2019	0	0	0	0	0
3/8/2019	0.14	0.14	0.18	0.14	0.21
3/9/2019	0.04	0.06	0.04	0.04	0.07
3/10/2019	0.30	0.38	0.38	0.34	0.41
3/11/2019	0	0	0	0	0
3/12/2019	0	0	0	0	0
3/13/2019	0	0	0	0	0
3/14/2019	0	0	0	0	0
3/15/2019	0	0	0	0	0
3/16/2019	0	0	0	0	0
3/17/2019	0	0	0	0	0
3/18/2019	0	0	0	0	0
3/19/2019	0	0	0	0	0
3/20/2019	0	0	0	0	0
3/21/2019	2.06	1.74	1.98	2.00	1.96
3/22/2019	0.18	0.13	0.16	0.24	0.09
3/23/2019	0	0	0	0	0
3/24/2019	0	0	0	0	0
3/25/2019	0	0	0	0	0
3/26/2019	0	0	0	0	0
3/27/2019	0	0	0	0	0
3/28/2019	0	0	0	0	0
3/29/2019	0	0	0	0	0
3/30/2019	0	0	0	0	0
3/31/2019	0.02	0.02	0.02	0.02	0.04
TOTAL	3.70	3.54	3.99	3.94	4.00

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results
 Period: January, February, March 2019
 SCENARIO: QuarterlyReport_2019Q1, created April 8, 2019

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)
Anacostia CSOs							
005	Chicago St and Railroad Station SE	Modeled	0	0.00	0.00	0.00	0.00
006	Good Hope Road, West of Nichols Ave., SE						
separated							
007	13 th Street and Ridge Place, SE	Metered	1	0.41	1.42	1.42	1.42
009	2nd Street, 300 feet North of N Place, SE	Metered	0	0.00	0.00	0.00	0.00
010	O Street Sewage Pumping Station, SE (pumped Overflow)	Metered	1	6.34	1.67	1.67	1.67
011	South of Main Sewage Pumping Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00
011a	South of Main Sewage Pumping Station, SE (gravity overflow)	Metered	1	0.03	0.17	0.17	0.17
012	North of Main Sewage Pumping Station, SE (Tiber Creek)	Metered	0	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	Modeled	0	0.00	0.00	0.00	0.00
014	6th and M Streets, SE	Modeled	0	0.00	0.00	0.00	0.00
015	9th and M Streets, SE						
consolidated to tunnel system							
016	12th and M Streets, SE						
consolidated to tunnel system							
017	14th and M Streets, SE						
consolidated to tunnel system							
018	Barney Circle and Pennsylvania Ave, SE						
consolidated to tunnel system							
019	Northeast Boundary	Metered	1	17.64	2.33	2.33	2.33
019A	Northeast Boundary - Tunnel OF	Metered	1	13.05	2.50	2.50	2.50
SUBTOTAL				37.47			
Potomac CSOs							
003A	JBAB Tunnel OF	Metered	1	9.02	2.33	2.33	2.33
020	23rd Street, North of Constitution Ave, NW (Easby Point)	Modeled	4	8.22	9.50	2.38	5.25
021	Northeast of Roosevelt Bridge, NW	Modeled	5	54.90	16.50	3.30	7.75
022	27th and K Streets, NW	Modeled	9	0.61	19.50	2.17	6.50
024	30th and K Streets, NW	Modeled	5	5.37	12.00	2.40	7.50
025	31st & K St NW	Modeled	0	0.00	0.00	0.00	0.00
026	Wisconsin Avenue and K St., NW	Modeled	0	0.00	0.00	0.00	0.00
027	Water Street West of Street, NW	Modeled	9	2.71	26.00	2.89	9.00
028	36th and M Streets, NW	Modeled	17	3.65	137.00	8.06	26.75
029	Canal Road 1000 feet east of Rock Creek, NW	Modeled	12	3.66	31.75	2.65	8.75
SUBTOTAL				88.13			
Rock Creek							
031	Pennsylvania Avenue, East Rock Creek, NW						
separated							
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00
033	N Street extended west of 25th Street, NW	Modeled	0	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW	Modeled	0	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street, NW	Modeled	0	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	Modeled	6	0.139	16.25	2.71	7.00
037	Northwest of Belmont and Rock Creek and Potomac Parkway						
separated							
038	North of Belmont Road, east of Kalorama Circle, NW	Modeled	0	0.00	0.00	0.00	0.00
039	Connecticut Avenue east of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00
040	Biltmore Street extended east of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00
041	Ontario extended and Rock Creek Parkway	Modeled	0	0.00	0.00	0.00	0.00
042	Harvard Street and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00

District of Columbia Water and Sewer Authority

Combined Sewer System Model Results

Period: January, February, March 2019

SCENARIO: QuarterlyReport_2019Q1, created April 8, 2019

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	
043	Adams Mill Road South of Irving Street, NW	Modeled	0	0.00	0.00	0.00	0.00	
044	Kenyon Street and Adams Mill Road, NW	Modeled	0	0.000	0.00	0.00	0.00	
045	Adams Mill Road and Lamont Street, NW	Modeled	0	0.00	0.00	0.00	0.00	
046	Park Road south of Piney Branch Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	
047	Ingleside Terrace extended and Piney Branch Parkway	Modeled	0	0.000	0.00	0.00	0.00	
048	Mt. Pleasant Street extended and Piney Branch Parkway	Modeled	0	0.00	0.00	0.00	0.00	
049	Piney Branch and Lamont Street, NW	Modeled	6	5.51	16.75	2.79	7.00	
050	28th Street west of 16th Street, NW	Modeled	0	0.00	0.00	0.00	0.00	
051	Olive Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	
052	O Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	
053	O Street west of Rock Creek Parkway, NW	separated						
054	West Side of Rock Creek 300 ft. south of Mass. Ave. NW	Modeled	0	0.00	0.00	0.00	0.00	
056	Normanstone Drive extended west of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	
057	28th Street extended west of Rock Creek, NW	separated						
058	Connecticut Avenue and Rock Creek Parkway, NW	separated						
060	P St and 26 th St. NW	Modeled	0	0.00	0.00	0.00	0.00	
	SUBTOTAL			5.65				
	TOTAL			131.25				

I:\SEWER\CSO QUARTERLY REPORT\CSO 1st Quarter Report 2019\COPY of Y2019Q1_Report_8Apr2019_DRAFT.XLSX|Q1Y2019

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.

SCENA

NPDES No.	Description	Minimum Duration of Overflow (hrs)
Anacostia CSOs		
005	Chicago St and Railroad Station SE	0.00
006	Good Hope Road, West of Nichols Ave., SE	
007	13 th Street and Ridge Place, SE	1.42
009	2nd Street, 300 feet North of N Place, SE	0.00
010	O Street Sewage Pumping Station, SE (pumped Overflow)	1.67
011	South of Main Sewage Pumping Station, SE (pumped overflow)	0.00
011a	South of Main Sewage Pumping Station, SE (gravity overflow)	0.17
012	North of Main Sewage Pumping Station, SE (Tiber Creek)	0.00
013	4th and N Streets, SE	0.00
014	6th and M Streets, SE	0.00
015	9th and M Streets, SE	
016	12th and M Streets, SE	
017	14th and M Streets, SE	
018	Barney Circle and Pennsylvania Ave, SE	
019	Northeast Boundary	2.33
019A	Northeast Boundary - Tunnel OF	2.50
	SUBTOTAL	
Potomac CSOs		
003A	JBAB Tunnel OF	2.33
020	23rd Street, North of Constitution Ave, NW (Easby Point)	0.25
021	Northeast of Roosevelt Bridge, NW	1.25
022	27th and K Streets, NW	0.25
024	30th and K Streets, NW	0.25
025	31st & K St NW	0.00
026	Wisconsin Avenue and K St., NW	0.00
027	Water Street West of Street, NW	1.00
028	36th and M Streets, NW	1.50
029	Canal Road 1000 feet east of Rock Creek, NW	0.25
	SUBTOTAL	
Rock Creek		
031	Pennsylvania Avenue, East Rock Creek, NW	
032	26th and M Streets, NW	0.00
033	N Street extended west of 25th Street, NW	0.00
034	23rd and O Streets, SW	0.00
035	22nd Street south of Q Street, NW	0.00
036	22nd Street South of Q Street, NW	0.25
037	Northwest of Belmont and Rock Creek and Potomac Parkway	
038	North of Belmont Road, east of Kalorama Circle, NW	0.00
039	Connecticut Avenue east of Rock Creek, NW	0.00
040	Billmore Street extended east of Rock Creek, NW	0.00
041	Ontario extended and Rock Creek Parkway	0.00
042	Harvard Street and Rock Creek Parkway, NW	0.00

SCENA

NPDES No	Description	Minimum Duration of Overflow (hrs)
043	Adams Mill Road South of Irving Street NW	0.00
044	Kenyon Street and Adams Mill Road, NW	0.00
045	Adams Mill Road and Lamont Street, NW	0.00
046	Park Road south of Piney Branch Parkway, NW	0.00
047	Ingleside Terrace extended and Piney Branch Parkway	0.00
048	Mt. Pleasant Street extended and Piney Branch Parkway	0.00
049	Piney Branch and Lamont Street, NW	0.25
050	28th Street west of 16th Street, NW	0.00
051	Olive Street extended and Rock Creek Parkway, NW	0.00
052	O Street extended and Rock Creek Parkway, NW	0.00
053	O Street west of Rock Creek Parkway, NW	
054	West Side of Rock Creek 300 ft. south of Mass. Ave. NW	0.00
056	Normanstone Drive extended west of Rock Creek, NW	0.00
057	28th Street extended west of Rock Creek, NW	
058	Connecticut Avenue and Rock Creek Parkway, NW	
060	P St and 26 th St, NW	0.00
	SUBTOTAL	
	TOTAL	

\\SEWER\CSO QUARTERLY REPORT\CSO 1st Quart

Prepared by: Greeley and Hansen LLC and Limno-Tech